

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 04/27/14

MJ Electric pulled wire from structure 30 to 1, clipped and sagged out to structure 30.

Michels are working in the cable “trenway”, underground conduit, setting steel and installing the ground grid in the Tri County Substation.

Work Force

Minnesota Power - 3

MJ Electric - 30

Michels - 6