

**Tri County Sub / 103 Line Weekly Construction Report**

**Case No. PU-11-620**

**Week Ending 05/04/14**

MJ Electric completed conductor from 30 to 1. Transmission line is complete and demobilization and restoration will be ongoing for 2 weeks.

---

Michels was working on underground conduit, setting steel and installing the ground grid in the Tri County Substation.

**Work Force**

Minnesota Power - 3

MJ Electric - 30

Michels - 6