

**Tri County Sub / 103 Line Weekly Construction Report**

**Case No. PU-11-620**

**Week Ending 05/11/14**

Transmission line is complete and demobilization and restoration will be ongoing for 1 week.

---

Michels was working on cable pulling, installing equipment, and placing gravel in the Tri County Substation.

**Work Force**

Minnesota Power - 3

MJ Electric - 2

Michels - 6