

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 05/25/14

Bird diverters were installed on the transmission line.

Michels was working on cable pulling, installing equipment, and placing gravel in the Tri County Substation. Substation fence has been completed.

Work Force

Minnesota Power - 3

Michels - 6

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 05/18/14

Transmission line restoration is complete. Bird diverters to be installed next week.

Michels was working on cable pulling, installing equipment, and placing gravel in the Tri County Substation. Subcontractor is installing fence around the substation.

Work Force

Minnesota Power - 3

Michels - 6