



**SITE WEEKLY REPORT**  
**MONTANA-DAKOTA UTILITIES CO.**  
**R. M. HESKETT STATION UNIT 3**

**Week of 5/20/13**  
**PSC: PU-11-631**



**PROJECT DETAILS AND PROGRESS:**

- Rain over weekend and throughout the early week totaled over 4.0"
- Site was unworkable for major construction
- Dewatered service building excavation
- Pumped from other areas with standing water
- Installed temporary gate at permanent location
- Installed site signage
- Laid out and made preparations for forming foundation wall for service building

**PROJECT OPEN ITEMS / CONCERNS:**

- None
- Construction Equipment: dozer (CAT D6T), 2 scrapers (CAT 627G), sheepsfoot roller (CAT CP56), track hoe (CAT 316E), 2 skid steers (CAT 247B, 262), back hoe (Deere 310G), trencher (Case 860), tractor (Case 9170), disc (Wishek), 2 forklifts (JLG 944E-42, CAT TH103), mini excavator (CAT 304CR), crane (Terex), fuel trailer, water truck

completed by: Aaron Armbrecht

C:\Users\laarmbrecht\Desktop\MDU-In process\Site

**41** **PU-11-631** Filed: 5/30/2013 Pages: 3  
**MDU Heskett 3 progress report - week ending**  
**5-20-2013**

Montana-Dakota Utilities Co., a Division of MDU Resources Group, Inc.

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
CN 140094 Site Prep  
Project No. 11-0274-02



Site (looking E)



Stormwater Basin (looking S)

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
CN 140094 Site Prep  
Project No. 11-0274-02



Service Building Foundation (E)



Service Building Foundation (NE)