



SITE WEEKLY REPORT
MONTANA-DAKOTA UTILITIES CO.
R. M. HESKETT STATION UNIT 3

Week of 5/27/13
PSC: PU-11-631



PROJECT DETAILS AND PROGRESS:

- Rain off and on throughout the week totaled over 4.0"
- Site was general unworkable for major construction
- Dewatered service building excavation
- Pumped from other areas with standing water
- Removed existing fence posts along 38th Street
- Scrapped, spread & compacted fill in areas east of the Turbine Foundation excavation
- Farmed the soil and mixed it to get moisture conformity using Wishek disc
- Corval reviewing construction schedule & manpower to determine best course of action to recover schedule

PROJECT OPEN ITEMS / CONCERNS:

- Weather
- Construction Equipment: dozer (CAT D6T), 2 scrapers (CAT 627G), sheepsfoot roller (CAT CP56), 2 skid steers (CAT 247B, 262), back hoe (Deere 310G), trencher (Case 860), tractor (Case 9170), disc (Wishek), 2 forklifts (JLG 944E-42, CAT TH103), mini excavator (CAT 304CR), crane (Terex), fuel trailer, water truck

42 **PU-11-631** Filed: 6/3/2013 Pages: 3
MDU Heskett 3 progress report - week ending
5-27-2013

Montana-Dakota Utilities Co., a Division of MDU Resources Group, Inc.

completed by: Aaron Armbrecht

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
CN 140094 Site Prep
Project No. 11-0274-02



Site (looking E)



Turbine Foundation Excavation (looking SE)

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
CN 140094 Site Prep
Project No. 11-0274-02



Site (E)



Site (E)