



SITE WEEKLY REPORT
MONTANA-DAKOTA UTILITIES CO.
R. M. HESKETT STATION UNIT 3

Week of 6/3/13
PSC: PU-11-631



PROJECT DETAILS AND PROGRESS:

- Tied hooks and vertical steel for service building wall foundation
- Completed layout and placed 260 yards of flowable fill mud mat for combustion turbine foundation
- General dirt work and clean up grading
- Accepted delivery of rebar and turbine forms
- Installed orange fence around turbine excavation
- Drilled and installed fence posts in concrete east of entrance on 38th Street; also installed cross bars at entrance
- Formed inside and outside face of service building wall foundation

PROJECT OPEN ITEMS / CONCERNS:

- Weather and lost work days – Corval is reviewing the construction schedule and man power to determine best course of action to recover schedule
- Construction Equipment: 2 skid steers (CAT 247B, 262), back hoe (Deere 310G), trencher (Case 860), 2 forklifts (JLG 944E-42, CAT TH103), mini excavator (CAT 306CR), crane (Terex), water truck
- Removed: dozer (CAT D6T), sheepsfoot roller (CAT CP56) tractor (Case 9170), disc (Wishek)
- Visitors: None

43 PU-11-631 Filed: 6/14/2013 Pages: 3
MDU Heskett 3 progress report - week ending
6-3-2013

Montana-Dakota Utilities Co., a Division of MDU Resources
Group, Inc.

completed by: Aaron Armbrecht

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
CN 140094 Site Prep
Project No. 11-0274-02



Service Building forms (looking NE)



Turbine Foundation mud mat (looking N)

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
CN 140094 Site Prep
Project No. 11-0274-02



Site Security Fence Posts (looking E)



Service Building rebar (looking SE)