



**SITE WEEKLY REPORT**  
**MONTANA-DAKOTA UTILITIES CO.**  
**R. M. HESKETT STATION UNIT 3**

**Week of 6/03/13**  
**PSC: PU-11-631**



**PROJECT DETAILS AND PROGRESS:**

- General dirt work and clean up
- Drilled and installed fence posts west of entrance on 38<sup>th</sup> Street, installed fence fabric at entrance, installed fence fabric and barbed wire east of entrance
- Formed inside and outside face and box outs and installed water stop for service building wall
- Installed drain pipes in combustion turbine foundation
- Completed layout, installed vertical rebar to tie the foundation to the mud mat, and placed 470 yards of flowable fill mud mat for combustion turbine foundation
- Assembled duct bank conduit in laydown area
- Accepted delivery of conduit, rebar, and drain pipe

**PROJECT OPEN ITEMS / CONCERNS:**

- Weather and lost work days – Corval is reviewing the construction schedule and man power to determine best course of action to recover schedule
- Construction Equipment: 2 skid steers (CAT 247B, 262), back hoe (Deere 310G), trencher (Case 860), 2 forklifts (JLG 944E-42, CAT TH103), mini excavator (CAT 306CR), crane (Terex),
- Removed: water truck

**44**   **PU-11-631**   Filed: 6/19/2013   Pages: 3  
**MDU Heskett 3 progress report - week ending**  
**6-10-2013**

Montana-Dakota Utilities Co., a Division of MDU Resources Group, Inc.

**completed by: Aaron Armbrecht**

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
CN 140094 Site Prep  
Project No. 11-0274-02



Site Security Fence installation (looking SW)



Turbine Foundation mud mat (looking S)

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
CN 140094 Site Prep  
Project No. 11-0274-02



Drain Pipe installation in turbine foundation (looking S)



Service Building forms (looking SW)