



**PROJECT DETAILS AND PROGRESS:**

**Contract 140094 – Site Preparation, Service Building, Foundations, and Underground Installations**

- Installed batteries and containment and connected to the UPS in the Service Building
- Installed and terminated air handling unit and fire system wiring in the Service Building
- Repaired floor tile in conference room in the Service Building
- Installed rubber base in battery room and electrical room
- Painted touch-up on doors and frames in Service Building
- Installed high level alarm light on wastewater lift station hood
- Tuned Gai-tronics in Service Building
- Pulled cable for gas yard lights
- Installed fire protection and alarm wiring in Service Building

**Contract 140095 – Mechanical and Electrical Installation**

- Welded and installed lube oil piping
- Welded and installed cooling water piping including the loop
- Welded and installed bleed heat piping
- Welded and installed service water piping at Heskett Unit 1/2 plant
- Installed enclosure heaters
- Detailed enclosures
- Placed first, and second lift of light weight concrete and third lift of epoxy grout in the bottom of the Tank 11B at Heskett Unit 1/2 Plant
- Installed personnel guard at top and bottom of exhaust stack
- Relocated inlet air pieces from construction parking laydown
- Pulled cable through PEECC and Service Building
- Installed heat trace panel
- Assembled control room console
- Terminated cables in PEECC
- Installed steel conduit in electrical room of Service Building
- Installed braids and boots on 15kV bus duct
- Installed PEECC batteries and connected to charger
- Took outage on UPS and turned back on
- Terminated cables for fire protection water mist skid panel
- Accepted delivery of cable

**PROJECT OPEN ITEMS / CONCERNS:**

- None not already discussed
- Construction Equipment: 3900 crawler crane, 40-ton rubber tire crane, 2 fork lift (JLG Skytrak), 2 man lifts, 1 skid steer (New Holland C190)
- Visitors: None

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
Project No. 11-0274-04



Lift station high level alarm light installation (looking NE)



Exhaust stack personnel protection guard installation (looking E)

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
Project No. 11-0274-04



Closed cooling water loop installation (looking NW)



Cable pulling and installation (looking W)