



**PROJECT DETAILS AND PROGRESS:**

**Contract 140094 – Site Preparation, Service Building, Foundations, and Underground Installations**

- Installed pipe insulation in utility room
- Painted bollards
- Painted oily drain tank vent pipe
- Changed filter for air handling unit
- Cleaned Service Building panels
- Installed sump pump in stormwater manhole 4A
- Installed door closers and cleaned windows in Service Building
- Installed fire protection strainer in Service Building
- Completed equalize charge for the batteries in the Service Building
- Installed battery covers and jumper in Service Building
- Rewired exhaust fan for correct rotation direction in Service Building
- Accepted delivery of gate operator equipment and fire protection strainer

**Contract 140095 – Mechanical and Electrical Installation**

- Welded and installed cooling water piping
- Welded and installed bleed heat piping
- Welded and installed instrument air piping
- Welded and installed mist eliminator piping
- Welded and installed service water piping at Heskett Unit 1/2 plant
- Detailed enclosures
- Installed double doors and sheeting for acoustic barrier wall
- Erected inlet air filter house pieces and bolted connections
- Concluded new piping installation and sealed and prepared for winter break
- Set-up, blasted, and coated Tank 11A and 11B at Heskett Unit 1/2 plant
- Pulled cable through PEECC and Service Building
- Terminated cables in PEECC, at gas yard transformer, PP and LP panels, and turbine compartment
- Installed electrical manhole plywood covers
- Energized all heaters necessary for winter break
- Cleaned site; picked up and stored material
- Accepted delivery of cable

**PROJECT OPEN ITEMS / CONCERNS:**

- None not already discussed
- Construction Equipment: 3900 crawler crane, 40-ton rubber tire crane, 2 fork lift (JLG Skytrak), 2 man lifts, 1 skid steer (New Holland C190)
- Visitors: None

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
Project No. 11-0274-04




Inlet air filter section installation (looking N)




Fire protection strainer installation (looking NW)

Montana-Dakota Utilities Company  
R.M. Heskett Station Unit 3  
Project No. 11-0274-04



Battery covers and jumper installation (looking NE)



Tank coating installation (looking N)