



PROJECT DETAILS AND PROGRESS:

Contract 140094 – Site Preparation, Service Building, Foundations, and Undergrounds Installation

- Repaired site lighting
- Installed Service Building thermostats and lock boxes
- Installed refrigerator paneling
- Installed battery room fire damper

Contract 140095 – Mechanical and Electrical Installation

- Rotated four cooling water motors and two cooling water skid pumps
- Rotated two exhaust frame blower motors
- Rotated turbine starting motors
- Rotated three lube oil motors
- Rotated four enclosure fan motors
- Secured crate tarps

Montana-Dakota self-performed work

- Performed weld testing
- Terminated communications cable and fiber in Service Building
- Terminated cable from 230kV Substation to Heskett 1/2
- Terminated cable from 230kV Substation to Service Building
- Terminated protective relay cable and panels
- Terminated and tested 115kV CT and PT wiring
- Terminated and checkout for GSU wiring
- Termination and checkout for Breaker 7321

PROJECT OPEN ITEMS / CONCERNS:

- None not already discussed
- Construction Equipment: 3900 crawler crane, 40-ton rubber tire crane