



PROJECT DETAILS AND PROGRESS:

Contract 140095 – Mechanical and Electrical Installation

- Installed cooling water modifications
- Installed piping insulation
- Continued crane tear-down and demobilization
- Installed lifting beam steel above accessory enclosure
- Installed conduit seal-off packing
- Completed punch list items and loaded tools and equipment

MDU/GE Check-out

- Checked out fuel gas vent fans
- Checked out instrument loops for JB-34
- Functionally checked evaporative cooler
- Checked out gas yard points
- Functionally checked fuel gas module and DP switches
- Reviewed information for RTDs in cranking motor
- Checked out emergency stop buttons
- Checked out various loops
- Checked vibration on cranking motor
- Reviewed “red flag” check list to provide “green light” for first fire

PROJECT OPEN ITEMS / CONCERNS:

- None not already discussed
- Construction Equipment: 3900 crawler crane, 40-ton rubber tire crane, 1 fork lift (JLG Skytrak), 1 man lift
- Visitors: Pete Thiessen (MDU)

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
Project No. 11-0274-04



Instrument heated box installation (looking W)



Accessory enclosure lifting beam installation (looking N)

Montana-Dakota Utilities Company
R.M. Heskett Station Unit 3
Project No. 11-0274-04



Piping insulation installation (looking E)



Accessory enclosure lifting beam installation (looking NE)