



**PROJECT DETAILS AND PROGRESS:**

**Contract 140095 – Mechanical and Electrical Installation**

- Installed generator platform steel and grating
- Installed barricades across substation area drive aisles
- Installed trench drain screens
- Performed load testing for accessory enclosure lifting beams at 125% rated capacity
- Installed accessory base and lube oil tank hand rail
- Accepted delivery of steel grating
- Completed punch list items and loaded tools and equipment

**MDU/GE Check-out**

- Checked RTDs on cranking motor
- Performed Power System Stabilizer (PSS) Dynamic Performance generator testing
- Started various load range tuning
- Set up equipment for performance testing – finished checking transmitters for testing
- Completed punch list items

**PROJECT OPEN ITEMS / CONCERNS:**

- None not already discussed
- Construction Equipment: 40-ton rubber tire crane, 1 fork lift (JLG Skytrak),
- Visitors: Pete Thiessen (MDU)