



**PROJECT DETAILS AND PROGRESS:**

**Contract 140095 – Mechanical and Electrical Installation**

- Installed turbine roof ladder and handrail
- Performed training on flux probe monitor by IRIS representative
- Cleaned up site and demobilized

**MDU/GE Check-out**

- Installed needle valves on cooling water lines supplying flame scanners 4S and 7S
- Replaced instrument board on NOx analyzer
- Installed hex nipples with 2mm hole drilled in them associated with flame scanners 4S and 7S
- Collected data on the turbine runs
- Continued to work on controls issues and troubleshooting

**PROJECT OPEN ITEMS / CONCERNS:**

- None not already discussed
- Construction Equipment: 1 fork lift (JLG Skytrak),
- Visitors: Pete Thiessen (MDU)