



Glen Ullin Energy Center Project

Progress Report

Case #: PU-11-662

Week Ending 06/07/2019

No safety incidents or issues.

One environmental spill occurred and reported to North Dakota Department of Environment Quality. Hydraulic hose developed leak on excavator of approximately one gallon. Spill was contained, contaminated soil was cleaned up and placed in sealed drum for approved disposal.

Continuing work on string roads to sites, leveling sites and excavating foundations.

One foundation was poured.

Work continues on O&M building construction and substation.

Workforce:

ALLETE Clean Energy	- 2
Wanzek	- 45
Wanzek Sub Contractors	- 30
TOTAL	- 77