



## **Glen Ullin Energy Center Project**

### ***Progress Report***

**Case #: PU-11-662**

**Week Ending 06/14/2019**

No safety incidents or issues.

No environmental spills or issues.

Continuing work on string roads to sites, leveling sites and excavating foundations.

Continuing foundation pours.

Underground Collection system installation began.

Work continues on O&M building construction and substation.

Preparing site for turbine deliveries.

#### **Workforce:**

ALLETE Clean Energy	- 2
Wanzek	- 64
Wanzek Sub Contractors	- 38
<b>TOTAL</b>	<b>- 104</b>