



Glen Ullin Energy Center Project

Progress Report

Case #: PU-11-662

Week Ending 06/21/2019

No safety incidents or issues.

One environmental spill occurred and reported to North Dakota Department of Environment Quality. Delivery truck punctured fuel tank on a large rock. Spill was contained, contaminated soil was cleaned up and placed in sealed drums for approved disposal.

Continuing work on string roads to sites, leveling sites and excavating foundations.

Continuing foundation pours.

Underground Collection system installation began.

Work continues on O&M building construction and substation.

Turbine deliveries has began.

Workforce:

ALLETE Clean Energy - 2

Wanzek - 67

Wanzek Sub Contractors - 40



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

TOTAL - 109