



## **Glen Ullin Energy Center Project**

### ***Progress Report***

**Case #: PU-11-662**

**Week Ending 06/28/2019**

No safety incidents or issues.

No Environmental incidents or issues.

Continuing work on string roads to sites, leveling sites and excavating and pouring foundations.

Underground Collection system installation is progressing.

Work continues on O&M building and substation construction.

Turbine deliveries continue.

#### **Workforce:**

ALLETE Clean Energy	- 2
Wanzek	- 67
Wanzek Sub Contractors	- 39
General Electric	- 11
TOTAL	- 119