



Glen Ullin Energy Center Project

Progress Report

Case #: PU-11-662

Week Ending 07/05/2019

No safety incidents or issues.

No Environmental incidents or issues.

Completed Foundation excavations

Continuing work on string roads to sites, leveling sites and pouring foundations.

Underground Collection system installation is progressing.

Work continues on O&M building and substation construction.

Turbine deliveries continue.

Workforce:

ALLETE Clean Energy	- 2
Wanzek	- 74
Wanzek Sub Contractors	- 39
General Electric	- 12
TOTAL	- 127