



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

Glen Ullin Energy Center Project

Progress Report

Case #: PU-11-662

Week Ending 07/12/2019

No safety incidents or issues.

No Environmental incidents or issues.

Completed Foundation pours.

Continuing work on string roads to sites

Underground Collection system installation is progressing.

Work continues on O&M building and substation construction.

Turbine deliveries continue.

Workforce:

ALLETE Clean Energy - 2

Wanzek - 118

Wanzek Sub Contractors - 20

General Electric - 12



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

TOTAL - 152