



Glen Ullin Energy Center Project

Progress Report

Case #: PU-11-662

Week Ending 07/26/2019

We had 2 safety incidents both involving side dump tractor trailers delivering gravel for access roads where the tractor and trailer ended up on their sides. There were no injuries in either incident.

There were 2 Environmental incidents onsite this week from the safety incidents. Both incidents were contained and cleaned up to be properly disposed of and reported to the Department of Environmental quality.

Turbine foundation backfilling is complete.

Access road graveling completed

Underground Collection system installation is progressing.

Work continues on O&M building and substation construction.

Turbine deliveries continue.

Turbine erection began.

Workforce:

ALLETE Clean Energy - 3



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

Wanzek	- 80
Wanzek Sub Contractors	- 35
General Electric	- 14
TOTAL	- 132