



Glen Ullin Energy Center Project

Progress Report

Case #: PU-11-662

Week Ending 08/02/2019

No safety incidents or issues.

One environmental spill occurred and was reported to North Dakota Department of Quality. Cash Construction had a hydraulic leak on the soil padder. Oil was contained with spill kit and contaminated soil clean up and placed in a 5 gallon pal for approved disposal.

Underground Collection system installation is progressing.

Work continues on O&M building and substation construction.

Turbine deliveries continue.

Turbine erection began.

Completed excavation of DAPL crossing.

Workforce:

| | |
|------------------------|-------|
| ALLETE Clean Energy | - 3 |
| Wanzek | - 140 |
| Wanzek Sub Contractors | - 20 |
| General Electric | - 16 |



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

TOTAL - 179