



30 West Superior Street, Suite 200 Duluth, Minnesota 55802-2093 218.355.3232
www.alletecleanenergy.com

Glen Ullin Energy Center Project

Progress Report

Case #: PU-11-662

Week Ending 09/27/2019

One recordable injury occurred this week. Employee suffered a back stain and is on light duty but back to work

No Environmental incidents or issues.

Turbine erection continues.

Underground Collection system installation proceeding.

O&M building nearing completion.

Substation work continues.

Workforce:

| | |
|------------------------|-------|
| ALLETE Clean Energy | - 4 |
| Wanzek | - 101 |
| Wanzek Sub Contractors | - 38 |
| General Electric | - 14 |
| TOTAL | - 157 |

112 PU-11-662 Filed 09/30/2019 Pages: 1
100 MW Clean Energy #1 Wind Project progress report – week ending 9-27-2019
Allete Clean Energy, Inc.