

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#1** Week ending: **9-14-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Per Cent of Total Project Complete	Completed Week of 9/14/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	8.4%	10,500 feet	125,000 feet
<i>Pipe Strung</i>	4.1%	5,100 feet	125,000 feet
<i>Pipe Welded</i>	0%	0 feet	125,000 feet
<i>Ditch Opened</i>	0%	0 feet	111,480 feet
<i>Pipe Lowered</i>	0%	0 feet	111,480 feet
<i>Pipe Backfilled</i>	0%	0 feet	111,480 feet
<i>Bores Complete</i>	0%	0 feet	13,520 feet
<i>Tie-ins Complete</i>	0%		150
<i>Clean-Up Completed</i>	0%	0 feet	111,480 feet

Safety Issues

- Inspector ran into fence wire under bridge offset from existing fence. He ended up having to have stitches-no lost time. Fence wire has been removed from job site.
- Safety and Environmental training on going.
- Road Safety signs-goal posts for overhead power-wetland area signs being installed.

Activities this week

- Fencing subcontractor on site and finished installing temporary fence, removing existing fence, installing gates, etc to Station 600+00 (44th Street).
- ROW Clearing Operations have begun.
- Stringing Pipe Operations have begun.

Projected Activities for next week

- Continue ROW Clearing and Pipe Stringing Activities.
- Test Welders that have not already been tested.
- Begin welding on pipe.