

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#2** Week ending: **9-21-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Per Cent of Total Project Complete	Completed Week of 9/14/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	36.7%	45,900 feet	125,000 feet
<i>Pipe Strung</i>	26.7%	33,400 feet	125,000 feet
<i>Pipe Welded</i>	1.0%	1254 feet	125,000 feet
<i>Ditch Opened</i>	0%	0 feet	111,480 feet
<i>Pipe Lowered</i>	0%	0 feet	111,480 feet
<i>Pipe Backfilled</i>	0%	0 feet	111,480 feet
<i>Bores Complete</i>	0%	0 feet	13,520 feet
<i>Tie-ins Complete</i>	0%		150
<i>Clean-Up Completed</i>	0%	0 feet	111,480 feet

#### Safety Issues

- No accidents or injuries for week 2.
- Safety and Environmental training on going.
- Road Safety signs-goal posts for overhead power-wetland area signs continue to be installed.

#### Activities this week

- ROW Clearing Operations continue.
- Stringing Pipe Operations continue.
- Pipe bending Operations have begun.
- Weld test were conducted.
- Welding Pipe Operations have begun.

#### Projected Activities for next week

- Continue ROW Clearing and Pipe Stringing Activities.
- Continue welding Operations.
- Start Opening ditch, lowering, and backfilling operations.
- Start boring Operations.
- Start tie-in Operations.