

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#6** Week ending: **10-19-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 10/19/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	74.5%	93,100 feet	125,000 feet
<i>Pipe Strung</i>	74.0%	92,500 feet	125,000 feet
<i>Pipe Welded</i>	62.4%	78,000 feet	125,000 feet
<i>Ditch Opened</i>	43.8%	54,700 feet	125,000 feet
<i>Pipe Lowered</i>	42.0%	52,500 feet	125,000 feet
<i>Pipe Backfilled</i>	31.0%	50,000 feet	125,000 feet
<i>Bores Complete</i>	18.2%	2,458 feet	13,520 feet
<i>Tie-ins Complete</i>	34.0 %	51	150
<i>Clean-Up Completed</i>	0%	0 feet	111,480 feet

Safety Issues

- Safety and Environmental training on going.
- Road Safety signs-goal posts for overhead power-wetland area signs continue to be installed.

Activities this week

- ROW Clearing Operations continue.
- Stringing Pipe Operations continue.
- Pipe bending Operations continue.
- Welding Pipe Operations continue.
- Pipe HDD operations continue.
- Tie-in operations continue.
- Ditching, lowering in, and backfill operations continue.

Projected Activities for next week

- Continue ROW Clearing and Pipe Stringing Activities.
- Continue welding Operations.
- Continue opening ditch, lowering, and backfilling operations.
- Continue boring Operations.
- Continue tie-in Operations.
- Begin clean-up