

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#8** Week ending: **11-2-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 11/2/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	100%	125,000 feet	125,000 feet
<i>Pipe Strung</i>	100%	125,000 feet	125,000 feet
<i>Pipe Welded</i>	95.9%	119,900 feet	125,000 feet
<i>Ditch Opened</i>	82.4%	103,000 feet	125,000 feet
<i>Pipe Lowered</i>	82.2%	102,700 feet	125,000 feet
<i>Pipe Backfilled</i>	78.2%	97,800 feet	125,000 feet
<i>Bores Complete</i>	36.2%	4,893 feet	13,520 feet
<i>Tie-ins Complete</i>	76.7 %	115	150
<i>Clean-Up Completed</i>	0%	0 feet	111,480 feet

Safety Issues

- Safety and Environmental training on going
- Road Safety continue to be installed

Activities this week

- Finished ROW Clearing operations
- Finished stringing pipe operations
- Finished pipe bending operations
- Continue welding pipe operations
- Pipe HDD operations continue
- Tie-in operations continue
- Ditching, lowering in, and backfill operations continue
- Started clean-up operations
- Started dirt work for Northern Border interconnect

Projected Activities for next week

- Continue opening ditch, lowering, and backfilling operations
- Continue boring Operations
- Continue tie-in Operations
- Continue clean-up
- Finish dirt work for Northern Border interconnect

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#7** Week ending: **10-26-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 10/26/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	91.8%	114,700 feet	125,000 feet
<i>Pipe Strung</i>	88.8%	111,000 feet	125,000 feet
<i>Pipe Welded</i>	88.0%	110,000 feet	125,000 feet
<i>Ditch Opened</i>	62.2%	77,800 feet	125,000 feet
<i>Pipe Lowered</i>	62.2%	77,800 feet	125,000 feet
<i>Pipe Backfilled</i>	62.2%	77,800 feet	125,000 feet
<i>Bores Complete</i>	32.2%	4,358 feet	13,520 feet
<i>Tie-ins Complete</i>	48.0 %	72	150
<i>Clean-Up Completed</i>	0%	0 feet	111,480 feet

Safety Issues

- Safety and Environmental training on going
- Road Safety signs-goal posts for overhead power-wetland area signs continue to be installed

Activities this week

- Finish ROW Clearing operations
- Finish stringing pipe operations
- Finish pipe bending operations
- Finish welding pipe operations
- Pipe HDD operations continue
- Tie-in operations continue
- Ditching, lowering in, and backfill operations continue

Projected Activities for next week

- Continue opening ditch, lowering, and backfilling operations
- Continue boring Operations
- Continue tie-in Operations
- Begin clean-up
- Start dirt work for Northern Border interconnect