

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#9** Week ending: **11-9-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 11/9/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	100%	125,000 feet	125,000 feet
<i>Pipe Strung</i>	100%	125,000 feet	125,000 feet
<i>Pipe Welded</i>	100%	125,000 feet	125,000 feet
<i>Ditch Opened</i>	100%	125,000 feet	125,000 feet
<i>Pipe Lowered</i>	100%	125,000 feet	125,000 feet
<i>Pipe Backfilled</i>	98.6%	123,250 feet	125,000 feet
<i>Bores Complete</i>	58.6%	7945 feet	13,520 feet
<i>Tie-ins Complete</i>	80.0%	152	190
<i>Clean-Up Completed</i>	32.8%	41,050 feet	111,480 feet

Safety Issues

- Safety and Environmental training on going

Activities this week

- Finished welding line pipe
- Pipe HDD operations continued
- Tie-in operations continued
- Finished ditching, lowering in operations
- Continued backfilling operations
- Started clean-up operations
- Finished dirt work for Northern Border interconnect

Projected Activities for next week

- Finish backfilling operations
- Continue boring Operations
- Continue tie-in Operations
- Continue clean-up