

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#13** Week ending: **12-07-2013**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 12/07/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	100%	125,000 feet	125,000 feet
<i>Pipe Strung</i>	100%	125,000 feet	125,000 feet
<i>Pipe Welded</i>	100%	125,000 feet	125,000 feet
<i>Ditch Opened</i>	100%	125,000 feet	125,000 feet
<i>Pipe Lowered</i>	100%	125,000 feet	125,000 feet
<i>Pipe Backfilled</i>	100%	125,000 feet	125,000 feet
<i>Bores Complete</i>	100%	14,254 feet	14,254 feet
<i>Tie-ins Complete</i>	100%	230	230
<i>Clean-Up Completed</i>	67.0%	83,700 feet	111,480 feet

**Safety Issues**

- Safety and Environmental training on going

**Activities this week**

- Finished tie-in operations
- Continued clean-up operations
- Continued work at the Heskett station site

**Projected Activities for next week**

- Project suspended due to cold weather
- Clean-up, fabrication, and testing to resume in March 2014