

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#15** Week ending: **4-26-2014**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 4/26/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	100%	125,000 feet	125,000 feet
<i>Pipe Strung</i>	100%	125,000 feet	125,000 feet
<i>Pipe Welded</i>	100%	125,000 feet	125,000 feet
<i>Ditch Opened</i>	100%	125,000 feet	125,000 feet
<i>Pipe Lowered</i>	100%	125,000 feet	125,000 feet
<i>Pipe Backfilled</i>	100%	125,000 feet	125,000 feet
<i>Bores Complete</i>	100%	14,254 feet	14,254 feet
<i>Tie-ins Complete</i>	100%	230	230
<i>Clean-Up Completed</i>	67.0%	83,700 feet	111,480 feet

**Safety Issues**

- Safety and Environmental training on going

**Activities this week**

- Finished bolting up interconnect and Heskett station site piping
- Prepared for interconnect and plant station pressure tests
- Ran sizing pigs
- Hydrotested Mainline

**Projected Activities for next week**

- Dewater pipeline and run drying pigs
- Air test interconnect and stations
- Start ROW clean-up

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#14** Week ending: **4-19-2014**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 4/19/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	100%	125,000 feet	125,000 feet
<i>Pipe Strung</i>	100%	125,000 feet	125,000 feet
<i>Pipe Welded</i>	100%	125,000 feet	125,000 feet
<i>Ditch Opened</i>	100%	125,000 feet	125,000 feet
<i>Pipe Lowered</i>	100%	125,000 feet	125,000 feet
<i>Pipe Backfilled</i>	100%	125,000 feet	125,000 feet
<i>Bores Complete</i>	100%	14,254 feet	14,254 feet
<i>Tie-ins Complete</i>	100%	230	230
<i>Clean-Up Completed</i>	67.0%	83,700 feet	111,480 feet

**Safety Issues**

- Safety and Environmental training on going

**Activities this week**

- Finished welding stations
- Finished bolting up interconnect and Heskett station site piping
- Prepared for hydrostatic test
- Ran cleaning pigs

**Projected Activities for next week**

- Run sizing pig
- Hydrotest 10" mainline
- Dewater pipeline and run drying pigs