

North Dakota PSC Case Number: **PU-11-680**

Route Permit #: **156** Certificate of Corridor Compat.: **#143**

Project: **Heskett Natural Gas Pipeline**

Construction Prog Report: **#20** Week ending: **5-31-2014**

Project totals are as follows:

Heskett Natural Gas Pipeline Project	Percent of Total Project Complete	Completed Week of 5/31/2013	Approximate Footage for Entire Project
<i>ROW Cleared</i>	100%	125,000 feet	125,000 feet
<i>Pipe Strung</i>	100%	125,000 feet	125,000 feet
<i>Pipe Welded</i>	100%	125,000 feet	125,000 feet
<i>Ditch Opened</i>	100%	125,000 feet	125,000 feet
<i>Pipe Lowered</i>	100%	125,000 feet	125,000 feet
<i>Pipe Backfilled</i>	100%	125,000 feet	125,000 feet
<i>Bores Complete</i>	100%	14,254 feet	14,254 feet
<i>Tie-ins Complete</i>	100%	230	230
<i>Clean-Up Completed</i>	100%	111,480 feet	111,480 feet

Safety Issues

- Safety and Environmental training on going

Activities this week

- Clean up ROW
- Finished running drying/cleaning pigs
- Seed ROW
- Installed pressure and temperature sensors
- Rocked stations

Projected Activities for next week

- Finish seeding
- Finish removing temporary road approaches.
- Purge and pack the line.