

ONEOK Rockies Midstream Stateline NGL Pipeline

Weekly Construction Progress Report

Case #: PU-11-683
 Project: Stateline to Riverview 10" NGL Pipeline
 Week Ending: May 19, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Blayne Lyman	ONEOK	580 395-6309	580 761-3307
Construction Mgr	Tony Warner	ONEOK	N/A	580 741-0115
Contractor Spread 1	Torsten Leines	Alpha Oil & Gas	701 842-2855	612 916-8417
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047


Brief Description of Week's Activities

Contractors continued to clear & grade ROW and string pipe; welding has begun on spread 2.

PROGRESS REPORT

Progress as of:	Week Ending	Week Ending
	May 12	May 19
Mowing	27%	67%
Tot. Ft.	78900	194000
New Ft.		115100
R.O.W.	7%	42%
Tot. Ft.	19300	123121
New Ft.		103821
Pipe Strung	3%	18%
Tot. Ft.	9800	51300
New Ft.		41500
Pipe Welded	1%	1%
Tot. Ft.	1600	1600
New Ft.		0
Coating	1%	1%
Tot. Ft.	1600	4200
New Ft.		2600
Ditching	1%	1%
Tot. Ft.	1600	1600
New Ft.		0
Lowered	1%	1%
Tot. Ft.	1600	1600
New Ft.		0
Backfilled	1%	1%
Tot. Ft.	1600	1600
New Ft.		0
Cleanup	1%	1%
Tot. Ft.	1600	1600
New Ft.		0

Footage: 289,958 Actual % Complete: 8% Plan % Compl: 14%
 Miles: 54.82 Spread: Stateline NGL Pipeline AFE: 255,111,6825,010000



Contractor: Spread 1: Alpha Oil & Gas, Spread 2: Frontier Services

Rain Days: 2
 Mud Days: 1
 Snow Days: 0
 Wind Out Days: 0

Completed through week ending 5/12

Completed in week ending 5/19

Project Site Safety

Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews. Safety personnel are observing project work and giving orientations.

ONEOK Rockies Midstream Stateline NGL Pipeline

Comments

Signatory	Date
Blayne Lyman	5/24/2012