

ONEOK Rockies Midstream Stateline NGL Pipeline

Weekly Construction Progress Report


Case #: PU-11-683
Project: Stateline to Riverview 10" NGL Pipeline
Week Ending: May 26, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Blayne Lyman	ONEOK	580 395-6309	580 761-3307
Construction Mgr	Tony Warner	ONEOK	N/A	580 741-0115
Contractor Spread 1	Torsten Leines	Alpha Oil & Gas	701 842-2855	612 916-8417
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
 Contractors continued to clear & grade ROW and string pipe; welding continued on spread 2.

PROGRESS REPORT

Progress as of:	Week Ending	Week Ending
	May 19	May 26
Mowing	67%	69%
Tot. Ft.	194000	198900
New Ft.		4900
R.O.W.	42%	54%
Tot. Ft.	123121	156995
New Ft.		33874
Pipe Strung	18%	23%
Tot. Ft.	51300	67200
New Ft.		15900
Pipe Welded	1%	6%
Tot. Ft.	1600	17500
New Ft.		15900
Coating	1%	5%
Tot. Ft.	4200	15700
New Ft.		11500
Ditching	1%	5%
Tot. Ft.	2400	15300
New Ft.		12900
Lowered	1%	5%
Tot. Ft.	1600	15300
New Ft.		13700
Backfilled	1%	5%
Tot. Ft.	1600	15300
New Ft.		13700
Cleanup	1%	1%
Tot. Ft.	1600	1600
New Ft.		0



Contractor: Spread 1: Alpha Oil & Gas, Spread 2: Frontier Services
 Rain Days: 3
 Mud Days: 1
 Snow Days: 0
 Wind Out Days: 0

Completed through week ending 5/19

Completed in week ending 5/26

Project Site Safety
 Contractors held weekly safety meetings with all contract personnel and daily tailgate safety meetings with individual crews. Project safety conference calls to start week of May 28th, 2012.

ONEOK Rockies Midstream Stateline NGL Pipeline

Comments

Signatory	Date
Blayne Lyman	5/31/2012