

ONEOK Rockies Midstream Stateline NGL Pipeline

Weekly Construction Progress Report

Case #: PU-11-683
 Project: Stateline to Riverview 10" NGL Pipeline
 Week Ending: June 16, 2012


Title	Name	Company	Office Phone	Cell Phone
Project Manager	Blayne Lyman	ONEOK	580 395-6309	580 761-3307
Construction Mgr	Tony Warner	ONEOK	N/A	580 741-0115
Contractor Spread 1	Torsten Leines	Alpha Oil & Gas	701 842-2855	612 916-8417
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
 ROW work continues on Both Spreads. Spread 1 started welding. Mainline construction continues on Spread 2.

PROGRESS REPORT

Progress as of:	Week Ending	
	Jun 09	Jun 16
Moving	100%	100%
Tot. Ft.	289945	289945
New Ft.	0	0
R.O.W.	67%	84%
Tot. Ft.	196100	243000
New Ft.	46900	46900
Pipe Strung	48%	69%
Tot. Ft.	41069	41076
New Ft.	7	7
U.T. Pipe	51%	72%
Tot. Ft.	138500	200000
New Ft.	61500	61500
Pipe Welded	20%	31%
Tot. Ft.	58300	90500
New Ft.	32200	32200
Coating	18%	27%
Tot. Ft.	51000	78300
New Ft.	27300	27300
Ditching	18%	25%
Tot. Ft.	51200	72800
New Ft.	21600	21600
Lowered	17%	25%
Tot. Ft.	50800	71600
New Ft.	20800	20800
Backfilled	17%	22%
Tot. Ft.	50800	65000
New Ft.	14200	14200
Cleanup	6%	10%
Tot. Ft.	17700	29800
New Ft.	12100	12100

Footage:	290,704	Actual % Complete:	36%	Plan % Compl:	39%
Miles:	55.06	Spread:	Stateline NGL Pipeline	AFE:	255,111,6825.010000



Completed through week ending 6/9 (Solid Blue) | Completed in week ending 6/16 (Dotted)

Contractor: Spread 1: Alpha Oil & Gas, Spread 2: Frontier Services
 Rain Days: 4
 Mud Days: 2
 Snow Days: 0
 Wind Out Days: 0
 Holidays: 3

Project Site Safety
 Third weekly project safety conference call was conducted on 6/14/2012.