

ONEOK Rockies Midstream Stateline NGL Pipeline

Weekly Construction Progress Report

Case #: PU-11-683
 Project: Stateline to Riverview 10" NGL Pipeline
 Week Ending: June 23, 2012

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Blayne Lyman	ONEOK	580 395-6309	580 761-3307
Construction Mgr	Tony Warner	ONEOK	N/A	580 741-0115
Contractor Spread 1	Torsten Leines	Alpha Oil & Gas	701 842-2855	612 916-8417
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047


Brief Description of Week's Activities
 ROW work and welding continue on both Spreads. Mainline construction continues on Spread 2.

PROGRESS REPORT

Progress as of:	Week Ending	Week Ending
	Jun 18	Jun 23
Mowing	100%	100%
Tot. Ft.	230000	230000
New Ft.		0
R.O.W.	84%	96%
Tot. Ft.	243000	278400
New Ft.		35400
Pipe Strung	69%	85%
Tot. Ft.	200000	246800
New Ft.		46800
U.T. Pipe	72%	81%
Tot. Ft.	208796	235200
New Ft.		26404
Pipe Welded	31%	49%
Tot. Ft.	90500	143700
New Ft.		53200
Coating	27%	40%
Tot. Ft.	78300	116300
New Ft.		38000
Ditching	25%	29%
Tot. Ft.	72800	83700
New Ft.		10900
Lowered	25%	29%
Tot. Ft.	71600	82900
New Ft.		11300
Backfilled	22%	29%
Tot. Ft.	65000	83700
New Ft.		18700
Cleanup	10%	18%
Tot. Ft.	29800	51300
New Ft.		21500

Week Ending: 6/23/12

Footage:	290,704	Actual % Complete:	45%	Plan % Compl:	56%
Miles:	55.06	Spread:	Stateline NGL Pipeline	AFE:	255,111,6825.010000



Completed through week ending 6/16
 Completed in week ending 6/23

Contractor: Spread 1: Alpha Oil & Gas, Spread 2: Frontier Services
 Rain Days: 6
 Mud Days: 2
 Snow Days: 0
 Wind Out Days: 0
 Holidays: 3

Project Site Safety
 Muddy conditions and snakes on the ROW were discussed in the weekly project safety call on 6/21/2012.

ONEOK Rockies Midstream Stateline NGL Pipeline

Comments

Signatory	Date
Blayne Lyman	6/28/2012