

ONEOK Rockies Midstream Stateline NGL Pipeline

Weekly Construction Progress Report

Case #: PU-11-683
Project: Stateline to Riverview 10" NGL Pipeline
Week Ending: July 21, 2012


Title	Name	Company	Office Phone	Cell Phone
Project Manager	Blayne Lyman	ONEOK	580 395-6309	580 761-3307
Construction Mgr	Tony Warner	ONEOK	N/A	580 741-0115
Contractor Spread 1	Torsten Leines	Alpha Oil & Gas	701 842-2855	612 916-8417
Contractor Spread 2	Scott Lawson	Frontier Services	406-670-1319	406-698-5047

Brief Description of Week's Activities
 Mainline construction continues on Spread 1. Spread 2 continued hydrotesting and clean-up activities.

PROGRESS REPORT

Progress as of:	Week Ending Jul 14	Week Ending Jul 21
Mowing	100%	100%
Tot. Ft.	290000	290000
New Ft.	0	0
R.O.V.	100%	100%
Tot. Ft.	290000	290000
New Ft.	0	0
Pipe Strung	100%	100%
Tot. Ft.	290000	290000
New Ft.	0	0
U.T. Pipe	100%	100%
Tot. Ft.	290000	290000
New Ft.	0	0
Pipe Welded	83%	90%
Tot. Ft.	241200	261900
New Ft.	20700	20700
Coating	72%	80%
Tot. Ft.	209800	233300
New Ft.	23500	23500
Ditching	72%	83%
Tot. Ft.	208600	240600
New Ft.	32000	32000
Lowered	70%	80%
Tot. Ft.	202300	232100
New Ft.	29800	29800
Backfilled	69%	80%
Tot. Ft.	201000	232100
New Ft.	31100	31100
Cleanup	38%	48%
Tot. Ft.	109700	138100
New Ft.	28400	28400
Hydrotest	0%	28%
Tot. Ft.	0	81312
New Ft.	0	81312

Footage:	290,704	Actual % Complete:	84%	Plan % Compl:	91%
Miles:	55.06	Spread:	Stateline NGL Pipeline	AFE:	255,111,6825.010000



Completed through week ending 7/14
 Completed in week ending 7/21

Contractor: Spread 1: Alpha Oil & Gas, Spread 2: Frontier Services
 Rain Days: 6
 Mud Days: 4
 Snow Days: 0
 Wind Out Days: 0
 Holidays: 5

Project Site Safety
 The recent thunderstorms and lightning safety were discussed in this week's safety conference call.

ONEOK Rockies Midstream Stateline NGL Pipeline

Comments

Signatory	Date
Blayne Lyman	7/26/2012