

## **-Info-Public Service Commission**

---

**From:** Henn, Joseph <joe.henn@1esg.com>  
**Sent:** Monday, November 19, 2012 6:57 AM  
**To:** -Info-Public Service Commission; Lein, Jerry R.  
**Cc:** Darling, Doug; Jay Haley; Bob Sherwin  
**Subject:** RE: Case # PU-11-686 - Lake Region State College

Good Morning,

The erection of the Turbine is now complete including the tower sections, nacelle, hub, and rotors. Efforts for this week will include tower wiring, including the Down Tower Unit (DTU), and Mechanical Completion. Have a Happy Thanksgiving and as usual, please reply or call with any questions you may have. Regards, Joe

**Joe Henn**  
**Project Manager**



306 N. Whitney Street  
Marshall, MN 56258  
507-226-3887 Office/Cell  
320-323-3506 Fax  
[joe.henn@1esg.com](mailto:joe.henn@1esg.com)

---

**From:** Henn, Joseph  
**Sent:** Monday, November 12, 2012 10:38 AM  
**To:** 'ndpsc@nd.gov'; 'jlein@nd.gov'  
**Cc:** 'Darling, Doug'; 'Jay Haley'; 'Bob Sherwin'  
**Subject:** RE: Case # PU-11-686 - Lake Region State College

Dear Sirs;

Please find this Weekly Update as requested. Please call or Reply with any questions you may have. Regards,  
Joe

**Joe Henn**  
**Project Manager**



306 N. Whitney Street  
Marshall, MN 56258  
507-226-3887 Office/Cell  
320-323-3506 Fax  
[joe.henn@1esg.com](mailto:joe.henn@1esg.com)

---

**From:** Henn, Joseph  
**Sent:** Monday, November 05, 2012 11:23 AM  
**To:** 'ndpsc@nd.gov'; 'jlein@nd.gov'

**29** **PU-11-686** Filed: 11/19/2012 Pages: 3  
**Lake Region State College Wind Turbine Project -  
weekly progress report - week ending 11-16-2012**

**Cc:** 'Darling, Doug'; 'Jay Haley'; 'Bob Sherwin'  
**Subject:** RE: Case # PU-11-686 - Lake Region State College

Dear Sirs;

Please find this update for the Week Ending 11-02-2012. The Electrical Collection System has been completed from the LRSC Campus to the Wind Turbine location and foundations are complete and ready for installation. The DTU, hub, and three tower sections have arrived on site and erection will begin in the coming days. The turbine blades and machine hub are scheduled to arrive Monday, 11-05 and these will complete the expected equipment deliveries. An Executive Summary and updated Schedule will be provided for the Week Ending 11-09. If you should have any questions or require additional details, please call or reply. Regards, Joe

**Joe Henn**  
**Project Manager**



306 N. Whitney Street  
Marshall, MN 56258  
507-226-3887 Office/Cell  
320-323-3506 Fax  
[joe.henn@lesg.com](mailto:joe.henn@lesg.com)

---

**From:** Henn, Joseph  
**Sent:** Friday, October 26, 2012 5:42 PM  
**To:** 'ndpsc@nd.gov'; 'jlein@nd.gov'  
**Cc:** 'Darling, Doug'; 'Jay Haley'; 'Bob Sherwin'  
**Subject:** RE: Case # PU-11-686 - Lake Region State College

Dear Sirs;

Please find this Weekly Update as requested. Please call or Reply with any questions you may have. Regards,  
Joe

**Joe Henn**  
**Project Manager**



306 N. Whitney Street  
Marshall, MN 56258  
507-226-3887 Office/Cell  
320-323-3506 Fax  
[joe.henn@lesg.com](mailto:joe.henn@lesg.com)

---

**From:** Henn, Joseph  
**Sent:** Monday, October 22, 2012 8:07 AM  
**To:** 'ndpsc@nd.gov'; 'jlein@nd.gov'  
**Cc:** 'Darling, Doug'; Henn, Joseph; 'Jay Haley'; Bob Sherwin  
**Subject:** RE: Case # PU-11-686 - Lake Region State College

Dear Sirs;

Please find these **Pre-Construction Conference** notes from our meeting of 10-16-2012.

**Attendees:**

Doug Darling, President LRSC  
Jerry Lien, ND Public Service Commission – Staff Member  
Bob Sherwin, Managing Partner, EAPC Wind Energy – Turbine Supplier and Balance of Plan Sub-Contractor  
Jay Haley, Managing Partner, EAPC Wind Energy – Turbine Supplier and Balance of Plant Sub-Contractor  
Joe Henn, Project Manager, ESG/Honeywell – General Contractor

**Notes:**

Jerry read through complete list of Conditions  
NDPSC to waive the requirement for a 3<sup>rd</sup> Party Inspector  
No Trees or Shrubs shall be Disturbed  
Complete Set of Drawings and Specifications shall be provided to NDPSC

Regards, Joe

**Joe Henn**  
**Project Manager**



306 N. Whitney Street  
Marshall, MN 56258  
507-226-3887 Office/Cell  
320-323-3506 Fax  
[joe.henn@lesg.com](mailto:joe.henn@lesg.com)

---

**From:** Henn, Joseph  
**Sent:** Tuesday, October 09, 2012 4:05 PM  
**To:** 'ndpsc@nd.gov'  
**Cc:** 'Darling, Doug'; Henn, Joseph  
**Subject:** Case # PU-11-686 - Lake Region State College

Dear Sirs,

In accordance with our approved Siting Application, please find this Notice of our **Intent to Start Construction**. We would also like to schedule our required Pre-Construction Meeting, if applicable, with a Commission Staff Member and the Third Party Construction Inspector at your earliest convenience. If you choose to waive your requirement to attend the Pre-Construction Meeting, I can begin sending Weekly Reports as required. Regards, Joe

**Joe Henn**  
**Project Manager**



306 N. Whitney Street  
Marshall, MN 56258  
507-226-3887 Office/Cell  
320-323-3506 Fax