

**BASIN ELECTRIC POWER COOPERATIVE**  
**Case No: PU-11-692**  
**Project: Williston Tie Project**  
**Contractor: Anderson & Wood Construction**

**Weekly Progress Report**

Progress for the week ending : 07/14/2012

Manpower: 5-8

Note:  
 Completion the past week   
 Completion to date

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W prep				
Foundation Installation	9	30.0	19	63.3
Structure hauling		0.0		0.0
Structure framing		0.0		0.0
Structure erection		0.0		0.0
Conductor/OPGW installation		0.0		0.0
R/W cleanup		0.0		0.0
R/W restoration		0.0		0.0

Str. Number	230/115 KV													345/115 KV												
	1	2	3	4	5	6	7	8	9	10	11	12	13	1	2	3	4	5	6	7	8	9	10	11	12	13
R/W prep																										
Foundation Installation																										
Structure hauling																										
Structure framing																										
Structure erection																										
Conductor/OPGW installation																										
R/W cleanup																										
R/W restoration																										