

BASIN ELECTRIC POWER COOPERATIVE
 Case No: PU-11-692
 Project: Williston Tie Project
 Contractor: Anderson & Wood Construction

Weekly Progress Report

Progress for the week ending : 07/28/2012

Manpower: 5-8

Note:
 Completion the past week
 Completion to date

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W prep				
Foundation Installation	1	3.3	29	96.7
Structure hauling		0.0		0.0
Structure framing		0.0		0.0
Structure erection		0.0		0.0
Conductor/OPGW installation		0.0		0.0
R/W cleanup		0.0		0.0
R/W restoration		0.0		0.0

Str. Number	230/115 KV													345/115 KV														
	1	2	3	4	5	6	7	8	9	10	11	12	13	1	2	3	4	5	6	7	8	9	10	11	12	13	13A	
R/W prep																												
Foundation Installation																												
Structure hauling																												
Structure framing																												
Structure erection																												
Conductor/OPGW installation																												
R/W cleanup																												
R/W restoration																												