

BASIN ELECTRIC POWER COOPERATIVE
Case No: PU-11-692
Project: Williston Tie Project
Contractor: Anderson & Wood Construction

Weekly Progress Report

Progress for the week ending : 08/11/2012

Manpower: 5

Note:
 Completion the past week
 Completion to date

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W prep				
Foundation Installation		0.0	29	96.7
Structure hauling	12	40.0	25	83.3
Structure framing		0.0		0.0
Structure erection		0.0		0.0
Conductor/OPGW installation		0.0		0.0
R/W cleanup		0.0		0.0
R/W restoration		0.0		0.0

Str. Number	230/115 KV													345/115 KV													
	1	2	3	4	5	6	7	8	9	10	11	12	13	1	2	3	4	5	6	7	8	9	10	11	12	13	13A
R/W prep																											
Foundation Installation																											
Structure hauling																											
Structure framing																											
Structure erection																											
Conductor/OPGW installation																											
R/W cleanup																											
R/W restoration																											