

**BASIN ELECTRIC POWER COOPERATIVE**  
**Case No: PU-11-692**  
**Project: Williston Tie Project**  
**Contractor: Anderson & Wood Construction**

**Weekly Progress Report**

Progress for the week ending : 09/01/2012

Manpower: 5-8

Note:  
 Completion the past week   
 Completion to date

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W prep				
Foundation Installation		0.0	30	100.0
Structure hauling	4	13.3	30	100.0
Structure framing	25	83.3	26	86.7
Structure erection	6	20.0	7	23.3
Conductor/OPGW installation		0.0		0.0
R/W cleanup		0.0		0.0
R/W restoration		0.0		0.0

