

**BASIN ELECTRIC POWER COOPERATIVE**  
**Case No: PU-11-692**  
**Project: Williston Tie Project**  
**Contractor: Anderson & Wood Construction**

**Weekly Progress Report**

Progress for the week ending : 09/07/2012

Manpower: 5-8

Note:  
 Completion the past week   
 Completion to date

|                             | Weekly total | Weekly % | Cumulative total | Cumulative % |
|-----------------------------|--------------|----------|------------------|--------------|
| R/W prep                    |              |          |                  |              |
| Foundation Installation     |              | 0.0      | 30               | 100.0        |
| Structure hauling           |              | 0.0      | 30               | 100.0        |
| Structure framing           | 4            | 13.3     | 30               | 100.0        |
| Structure erection          | 23           | 76.7     | 30               | 100.0        |
| Conductor/OPGW installation |              | 0.0      |                  | 0.0          |
| R/W cleanup                 |              | 0.0      |                  | 0.0          |
| R/W restoration             |              | 0.0      |                  | 0.0          |

| Str. Number                 | 230/115 KV |   |   |   |   |   |   |   |   |    |    |    |    | 345/115 KV |   |   |   |   |   |   |   |   |    |    |    |    |    |
|-----------------------------|------------|---|---|---|---|---|---|---|---|----|----|----|----|------------|---|---|---|---|---|---|---|---|----|----|----|----|----|
|                             | 1          | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 1          | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| R/W prep                    |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |
| Foundation Installation     |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |
| Structure hauling           |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |
| Structure framing           |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |
| Structure erection          |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |
| Conductor/OPGW installation |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |
| R/W cleanup                 |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |
| R/W restoration             |            |   |   |   |   |   |   |   |   |    |    |    |    |            |   |   |   |   |   |   |   |   |    |    |    |    |    |