

**BASIN ELECTRIC POWER COOPERATIVE**  
**Case No: PU-11-692**  
**Project: Williston Tie Project**  
**Contractor: Anderson & Wood Construction**

**Weekly Progress Report**

Progress for the week ending : 10/19/2012

Manpower: 5-8

Note:  
 Completion the past week   
 Completion to date

	Weekly total	Weekly %	Cumulative total	Cumulative %
R/W prep				
Foundation Installation		0.0	30	100.0
Structure hauling		0.0	30	100.0
Structure framing		0.0	30	100.0
Structure erection		0.0	30	100.0
Conductor/OPGW installation	30	100.0	30	100.0
R/W cleanup		0.0		0.0
R/W restoration		0.0		0.0

Str. Number	230/115 KV													345/115 KV													
	1	2	3	4	5	6	7	8	9	10	11	12	13	1	2	3	4	5	6	7	8	9	10	11	12	13	14
R/W prep																											
Foundation Installation																											
Structure hauling																											
Structure framing																											
Structure erection																											
Conductor/OPGW installation																											
R/W cleanup																											
R/W restoration																											

