


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: September 24, 2014



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	<a href="mailto:cbauer@bepc.com">cbauer@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric		701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>
Construction Manager	Phil Powell	GSWC		720-284-1072	<a href="mailto:ppowell@myrgroup.com">ppowell@myrgroup.com</a>

**Safety**

None

**Environmental**

None

**Land Owner/Public Issues**

None

**Structure Move Requests**

None

**Construction Progress**

Transmission Line:  
 Continue to receive material at the AVS and Charlie Creek laydown yards.  
 Hauling structures to the right of way and framed three structures.  
 Clearing trees and brush as required.

AVS Substation:  
 Demolition of electrical equipment control cable and stripping bus.  
 Removing crushed rock.

Charlie Creek Substation: No work.

Judson Substation: Earth work and grading started 9-23-2014.

**Scheduled Activities**

Transmission Line:  
 Continue receiving material, hauling structures, framing and tree clearing.  
 Will begin setting direct embedded structures the week of the 29th and start poured foundations the 25th.

AVS Substation:  
 Below grade grounding work and below grade foundations to start 9-29-2014.  
 Foundation work on pads and piers to start 9-29-2014.

Charlie Creek Substation: Work to begin 10-6-2014.

Judson Substation: Continue grading activities for the next five to six weeks.

**Comments**

None


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: 09-17-2014



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative 

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	<a href="mailto:cbauer@bepc.com">cbauer@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric		701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>
Construction Manager	Phil Powell	GSWC		720-284-1072	<a href="mailto:ppowell@myrgroup.com">ppowell@myrgroup.com</a>

**Safety**

Nothing to report

**Environmental**

Nothing to report

**Land Owner/Public Issues**

Local newspapers and television stations reported on receiving the RUS Record of Decision and the start of construction.

**Structure Move Requests**

Pending request filed July 23, 2014

**Construction Progress**

**Transmission Line:**

Laydown yards at the AVS and Charlie Creek have been established and are receiving materials.  
Office trailers have been installed at Charlie Creek and Halliday.  
Crews are mobilizing to site.  
Tree clearing and culvert installation beginning today (09-17-2014).

**AVS Substation:**

Crews are mobilizing to the site.  
Structure and equipment demolition begins today (09-17-2014).

**Charlie Creek Substation and Judson Substation:**

No work.

**Scheduled Activities**

**Transmission Line:**

Continue to receive material at both laydown yards.  
Start moving structures to structure sites starting at Charlie Creek and moving towards AVS.  
Continue to clear trees, install culverts and access ramps.  
Start foundation work at Charlie Creek and moving towards AVS.

**AVS Substation:**

Begin foundation demolition.

**Charlie Creek Substation and Judson Substation:**

Work to begin the last week of September or first week in October.

**Comments**