

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: October 8, 2014



**BASIN ELECTRIC
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	cbauer@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric		701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com
Construction Manager	Phil Powell	GSWC		720-284-1072	ppowell@myrgroup.com

Safety

None

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Transmission Line:
Continue to receive material at the AVS and Charlie Creek laydown yards.
Hauled 22 of 812 structures to the right of way and framed 13 of 812 structures.
Started poured foundations and completed 10 of 264 of these foundations and drilled 3 holes for directly embedded foundations.
Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:
Continue to strip rock surfacing and drilling foundations for new breaker pads.
Receiving and inventorying materials.

Charlie Creek Substation:
Mobilized crews to the site and started stripping rock surfacing.

Judson Substation: Earth work and grading continue.

Scheduled Activities

Transmission Line:
Continue receiving material, hauling structures, foundation installation, framing and tree clearing.
Setting up material lay down yards at Jepson and Gaugler.

AVS Substation:
Continue to receive materials.
Above grade grounding and high voltage equipment installation to begin 10-20-2014.

Charlie Creek Substation:
Foundation work to begin 10-13-2014.
Below grade grounding and conduits to begin at the end of October.

Judson Substation: Continue grading activities for the next three to four weeks dependent on weather. Drain tile installation to begin next week.
Scheduled grading completion is 10-31-2014.

Comments

None