


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: October 21, 2014



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	cbauer@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric		701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com
Construction Manager	Phil Powell	GSWC		720-284-1072	ppowell@myrgroup.com

Safety

None

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

None

Construction Progress

Transmission Line:
Continue to receive material at the AVS and Charlie Creek laydown yards. Will start receiving conductor at two additional yards next week.
Hauled 39 of 812 structures to the right of way and framed 42 of 812 structures.
Poured foundations and completed 28 of 264 of these foundations and drilled 12 of 548 holes for directly embedded foundations.
Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:
Drilled and poured all foundations for Phase 1.
Continue to work on below grade conduit and grading. Receiving and inventorying materials.
Started work on steel erection, setting breaker, potential transformers and fuse cabinets.

Charlie Creek Substation:
Working on drain tile, below grade grounding, below grade conduits and inventorying materials.
Starting to tie rebar for foundations, haul in backfill and haul away spoils.

Judson Substation: Earth work and grading continue. Drain tile work is finished and fabric is being placed.

Scheduled Activities

Transmission Line:
Continue receiving material, hauling structures, foundation installation, framing and tree clearing.

AVS Substation:
Continue to receive materials.
Continue to work on below grade conduit and grounding, steel erection, and setting equipment. Above grade conduit work to begin 10/27/2014.

Charlie Creek Substation:
Continue to work on Drain tile, below grade conduits, below grade grounding, hauling spoils and tying rebar.
Drilling for foundation piers to begin 10/27/2014.

Judson Substation: Continue grading activities for the next three to four weeks dependent on weather.
Scheduled grading completion is 10-31-2014.

Comments

None