


Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: October 28, 2014



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	cbauer@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	ppowell@myrgroup.com

Safety

Charlie Creek had an incident involving a distribution line was cut just outside the substation fence. Basin has confirmed that the contractor did proper one-call but the line was not marked. No injuries or property damage.

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

Two requests will be sent to the PSC shortly: Request 001 and 002.

Construction Progress

Transmission Line:

Continue to receive material at the AVS and Charlie Creek laydown yards.

Hauled 83 of 812 structures to the right of way and framed 59 of 812 structures.

Poured foundations and completed 42 of 264 of these foundations and drilled 23 of 548 holes for directly embedded foundations.

Set 11 of 812 structures.

Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:

All Phase 1 breakers, potential transformers, arrestors and most insulators are set.

Continue to work on above and below grade conduits, below grade grounding and material receiving.

Charlie Creek Substation:

Continue removing unsuitable soils from the sub-grade. Hauling in material to stabilize the soils and hauling away spoils.

Working on tying rebar, building foundation forms, pouring footings, below grade conduits and grounding, and material receiving.

Judson Substation:

Finishing final grading activities on the site.

Started to receive material for the construction contractor.

Scheduled Activities

Transmission Line:

Continue receiving material, hauling structures, foundation installation, framing, gate installation and tree clearing.

AVS Substation:

Trenwa installation to begin 11-10-2014.

Working on tying ground grid, setting additional equipment and grounding of structures. Will be setting two additional disconnects next week.

Charlie Creek Substation:

Continue to work on drain tile, below grade conduits, below grade grounding, hauling spoils, tying rebar and surveying.

Mixture and placement of fly ash installation to begin 11-10-2014.

Judson Substation:

General contractor was issued a letter of intent pending Board of Director approval. Tentative construction start date is 11-10-2014.

Comments

None