

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: November 18, 2014



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	<a href="mailto:cbauer@bepc.com">cbauer@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	<a href="mailto:ppowell@myrgroup.com">ppowell@myrgroup.com</a>

**Safety**

Transmission line had two first aid incidents this week. Charlie Creek sub had one equipment damage incident.

**Environmental**

Received PSC clearance to resume work at Charlie Creek on 11-12-2014. Meetings with the Forest Service for construction of the transmission line.

**Land Owner/Public Issues**

None

**Structure Move Requests**

Three pending requests: 001, 002 and 003.

**Construction Progress**

**Transmission Line:**

Continue to receive material at the AVS and Charlie Creek laydown yards.

Hauled 107 of 812 structures to the right of way and framed 77 of 812 structures.

Poured foundations and completed 50 of 264 of these foundations and drilled 35 of 548 holes for directly embedded foundations.

Set 20 of 812 structures.

Continue clearing trees and brush as required and installing culverts and access where required.

**AVS Substation:**

Cable trench was completed. Set two disconnects on stands.

Started bus work and setting panels. Continue to work on above grade conduits, switch and breaker platforms and material receiving.

**Charlie Creek Substation:**

Continue removing unsuitable soils from the sub-grade. Hauling in material to stabilize the soils and hauling away spoils.

Working on tying rebar, below grade conduits and grounding, drain tile work and material receiving.

**Judson Substation:**

General contractor is starting material deliveries to site.

Erosion control was established and survey monuments set.

**Scheduled Activities**

**Transmission Line:**

Continue receiving material, hauling structures, foundation installation, framing, gate installation and tree clearing.

**AVS Substation:**

Work on pulling control and power cables and cable tray work.

Continue to work on bus work, wire pulling and installing panels in the control building.

**Charlie Creek Substation:**

Continue to work on drain tile, below grade conduits, below grade grounding, hauling spoils, tying rebar and surveying.

Drilled piers, flatwork and foundation pouring continue.

**Judson Substation:**

Construction Kickoff meeting scheduled for 11-20-2014.

**Comments**

Limited work will be done next week due to the holiday.