

Case #: PU-11-696

Project: AVS - Neset 345kV Transmission Line

Week Ending: November 26, 2014



**BASIN ELECTRIC  
POWER COOPERATIVE**

A Touchstone Energy® Cooperative

Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	<a href="mailto:awangler@bepc.com">awangler@bepc.com</a>
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	<a href="mailto:cbauer@bepc.com">cbauer@bepc.com</a>
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	<a href="mailto:ckuntz@bepc.com">ckuntz@bepc.com</a>
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	<a href="mailto:ptelehey@bepc.com">ptelehey@bepc.com</a>
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	<a href="mailto:sray@bepc.com">sray@bepc.com</a>
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	<a href="mailto:ppowell@myrgroup.com">ppowell@myrgroup.com</a>

**Safety**

None

**Environmental**

None

**Land Owner/Public Issues**

Contractor personnel accidentally trespassed on private roadway. Landowner objected, law enforcement responded, no citations were issued.

**Structure Move Requests**

Three pending requests: 001, 002 and 003.

**Construction Progress**

Transmission Line:  
Continue to receive material at the AVS and Charlie Creek laydown yards.  
Hauled 127 of 812 structures to the right of way and framed 106 of 812 structures.  
Poured foundations and completed 57 of 264 of these foundations and drilled 40 of 548 holes for directly embedded foundations.  
Set 35 of 812 structures.  
Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:  
Three phase fuse cabinets and switchboard installation was completed.  
Continue to work on above grade conduits, switch and breaker platforms, bus, cable tray and material receiving.

Charlie Creek Substation:  
Working on tying rebar, below grade conduits and grounding, drain tile work and material receiving.

Judson Substation:  
Installed 98% of the fencing around the substation.  
Working on drilling piers and tying rebar for the power transformer foundation.

**Scheduled Activities**

Transmission Line:  
Continue receiving material, hauling structures, foundation installation, framing, gate installation and tree clearing.

AVS Substation:  
Start working on breaker busing and road crossing.  
Continue to work on bus work, wire pulling and installing panels in the control building.

Charlie Creek Substation:  
Continue to work on drain tile, below grade conduits, below grade grounding, hauling spoils, tying rebar and surveying.  
Drilled piers, flatwork and foundation pouring continue.

Judson Substation:  
Finish fencing work by installing barbed wire and gates.  
Pour power transformer foundation and begin working on remaining foundations.

**Comments**

Limited work was done this week due to the holiday. Crews will