


Case #: PU-11-696

Project: AVS - Naset 345kV Transmission Line

Week Ending: December 3, 2014



Title	Name	Company	Office Phone	Cell Phone	Email Address
Project Manager	Amanda Wangler	Basin Electric	701-557-5771	701-527-5615	awangler@bepc.com
Project Engineer	Cory Bauer	Basin Electric	701-557-5724	701-516-2067	cbauer@bepc.com
Project Engineer	Chad Kuntz	Basin Electric	701-557-5743	701-400-9436	ckuntz@bepc.com
Construction Coordinator	Paul Telehey	Basin Electric	701-557-5244	701-202-1156	ptelehey@bepc.com
Construction Coordinator	Steve Ray	Basin Electric		919-818-7006	sray@bepc.com
Construction Manager	Phil Powell	GSWC	701-557-5243	720-284-1072	ppowell@myrgroup.com

Safety

None

Environmental

None

Land Owner/Public Issues

None

Structure Move Requests

Three pending requests: 001, 002 and 003.

Construction Progress

Transmission Line:
 Continue to receive material at the AVS and Charlie Creek laydown yards.
 Hauled 132 of 812 structures to the right of way and framed 112 of 812 structures.
 Poured foundations and completed 60 of 264 of these foundations and drilled 41 of 548 holes for directly embedded foundations.
 Set 39 of 812 structures.
 Continue clearing trees and brush as required and installing culverts and access where required.

AVS Substation:
 Equipment vendor on site working on assembling breakers and bushings.
 Continue to work on above grade conduits, switch and breaker platforms, bus, cable tray and material receiving.

Charlie Creek Substation:
 Working on tying rebar, below grade conduits and grounding, drain tile work and material receiving.
 Six drilled pier foundations were completed.

Judson Substation:
 Installed fencing around the substation.
 Working on drilling piers and tying rebar for the power transformer foundation.

Scheduled Activities

Transmission Line:
 Continue receiving material, hauling structures, foundation installation, framing, gate installation and tree clearing.

AVS Substation:
 Set two disconnects on 12-4-2014.
 Continue to work on bus work, wire pulling and installing panels in the control building.

Charlie Creek Substation:
 Continue to work on drain tile, below grade conduits, below grade grounding, and tying rebar.
 Drilled piers, flatwork and foundation pouring continue. Breaker pad foundation is scheduled for next week.

Judson Substation:
 Pour power transformer foundation by 12-10-2014 and begin working on remaining foundations.

Comments

Limited work was done this week due to the holiday.